

TO BE COMPLETED BY INSTALLER

Baler Information

Model No: _____ Serial No: _____
Installed By: _____ Date: ____/____/____
Signature of Installer: _____

Customer Information

Customer and Store No: _____
Address: _____
Phone Number: _____
Operation and Maintenance Manual Received By:
(print) _____ (sign) _____
Individuals Instructed in Safety Procedures and Operation of Machine
(print) _____ (sign) _____
(print) _____ (sign) _____
(print) _____ (sign) _____
Keys received by: (print) _____ (sign) _____
Operation Video Tape received by: (print) _____ (sign) _____

Verify the Following

ELECTRICAL

- 1. All connections made ()
- 2. All terminals tight ()
- 3. Fuse clips tight ()
- 4. Limit switches tight (door & gate) ()
- 5. Proximity switch tight ()
- 6. All switch buttons (selectors) ()
tight and properly aligned
- 7. Seal the Control Box with the ()
High Voltage sticker

Hydraulic

- 1. Oil level ()
- 2. All (4) hose fittings ()
re-tightened after unit
was set in place
- 3. Motor/pump coupling tight ()
- 4. Directional valve shifting ()
Smoothly and quietly
- 5. Pressure settings ()

Physical

- 1. Anchored to floor (4 places) ()
- 2. Ejector chain assys. In place ()
and properly positioned
- 3. Cylinder bolts tight ()
- 4. All gate hardware tight ()
- 5. touch up paint if required ()
- 6. All safety signs in place ()
See sticker location drawing
in the manual

Operational

- 1. Power to machine ()
- 2. Run to check proper operation ()
- 3. Made bale, if scrap available ()
- 4. Demonstrate proper operation ()
to responsible customer
representative - See baler
Safety Checklist in the manual

SEE ALSO: BALER SAFETY CHECKLIST LOCATED IN MANUAL